



Cascade Backflow Testing

Backflow testing · Cross-connection control · WA
BAT Certified

Backflow Preventer Inspection and Field Test Report

R-001042

SERVICE PROVIDER

Cascade Backflow Testing
Tacoma, WA
(555) 010-0142

CUSTOMER

Northgate Apartments
Attn: Jane Smith
1101 S 19th St, Tacoma, WA 98405

DATE

Oct 7, 2026

TIME ON SITE

08:40 - 10:15

TECHNICIAN

Alex Roe

WATER SYSTEM

PWS ID

00000 X

WATER SYSTEM NAME

City Water

WATER SYSTEM FILE #

BF-2214

PREMISES

Non-residential

BACKFLOW PREVENTER

HAZARD TYPE

Irrigation

TYPE

DCVA

PREVENTER LOCATION

Front planter, NE corner

INSTALLATION

Existing

CONFINED SPACE

No

MAKE & MODEL

Febco 850

SERIAL #

H1129

SIZE

1"

USC-APPROVED MODEL

Yes

PROPER ORIENTATION

Yes

PROPERLY INSTALLED

Yes

INITIAL TEST

CHECK VALVE #1

2.4 psid

CHECK VALVE #2

1.6 psid

CHECK VALVE #1

Closed tight

CHECK VALVE #2

Closed tight

INITIAL TEST

Passed

SERVICE

LINE PRESSURE

64 psi

SERVICE RESTORED

Yes

TESTER AND TEST KIT

BAT CERTIFICATE #

TEST KIT MAKE & MODEL

TEST KIT SERIAL #

B1234

Watts TK-DP

22-5517

VERIFICATION / CALIBRATION DATE

Jun 9, 2026

CERTIFICATION

By my signature I certify that I personally inspected and field-tested this backflow preventer (or inspected the air gap) using procedures and equipment that meet Washington Department of Health requirements, and that the information in this report is true, complete and accurate.

PHOTOS



Assembly and test kit 08:52

TECHNICIAN



Alex Roe · 10:22 AM
BAT B1234



CUSTOMER



Jane Smith · 10:24 AM